

NEWPORT CONSTRUCTION SCHEDULE - MIDDLESEX TRNPK PHASE II BEDFORD, MA						
Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
12/13/10	12/14/10	12/15/10	12/16/10	12/17/10	12/18/10	12/19/10
Pavement Markings - Sta. 398 to 458 (Crowley to past Crosby Dr.)						
Relocate Traffic to Westerly Side of Existing Middlesex Turnpike (Crowley to past Crosby Dr.)						
Traffic Control, Support Subcontractors, Layout, Install CB Silt Saks, Maintain Erosion Control, etc.						
12/20/10	12/21/10	12/22/10	12/23/10	12/24/10	12/25/10	12/26/10
Clearing & Grubbing - 398 to 458 RT (Crowley to past Crosby St., Plank Rd. & DB B & D)						
Install Temporary Barrier for Phase II Work Sta. 398 to 458 (MITRE to past Crosby Dr.)				HOLIDAY		
Traffic Control, Support Subcontractors, Layout, Install CB Silt Saks, Maintain Erosion Control, etc.						
12/27/10	12/28/10	12/29/10	12/30/10	12/31/10	01/01/11	01/02/11
Clearing & Grubbing - 398 to 458 RT (Crowley to past Crosby St., Plank Rd. & DB B & D)						
Install Temporary Barrier for Phase II Work Sta. 398 to 458 (MITRE to past Crosby Dr.)				HOLIDAY		
Traffic Control, Support Subcontractors, Layout, Install CB Silt Saks, Maintain Erosion Control, etc.						
01/03/11	01/04/11	01/05/11	01/06/11	01/07/11	01/08/11	01/09/11
Clearing & Grubbing - 398 to 458 RT (MITRE to past Crosby Dr., Plank St. & DB B & D)						
Traffic Control, Support Subcontractors, Layout, Install CB Silt Saks, Maintain Erosion Control, etc.						
Install Temporary Barrier for Phase II Work Sta. 398 to 458 (Crowley to past Crosby Dr.)						
Construct Detention Basin B Sta. 412 RT (Crowley)						
01/10/11	01/11/11	01/12/11	01/13/11	01/14/11	01/15/11	01/16/11
Construct Detention Basin B Sta. 412 RT (Crowley)						
Construct Detention Basin D Sta. 453 LT (past Crosby Dr.)						
Excavate/Strip Topsoil - Plank St. Relocation						
Traffic Control, Layout, Maintain Erosion Control, etc.						
01/17/11	01/18/11	01/19/11	01/20/11	01/21/11	01/22/11	01/23/11
Construct Detention Basin D Sta. 453 LT (past Crosby Dr.)						
Drainage - Sta. 410 to 415 RT Detention Basin B (Crowley)						
Traffic Control, Layout, Maintain Erosion Control, etc.						